

# GOVERNMENT OF INDIA / STATE PUBLIC WORKS DEPARTMENT

DIRECTORATE OF INFRASTRUCTURE AUDIT & DIGITAL VIGILANCE  
NIRMAN-DRISHTI AUTONOMOUS FORENSIC INSPECTION CERTIFICATE

**VERDICT: REJECTED / CRITICAL FRAUD ALERT (Risk Score: 100.0/100)**

|                     |                                                                        |                      |                                          |
|---------------------|------------------------------------------------------------------------|----------------------|------------------------------------------|
| Audit ID:           | AUD-EC2B8256                                                           | Date & Time:         | 2026-09-30T05:13:13                      |
| Project Tender:     | Upgradation of Rural Link Road from Honnavar to Karki Village (1.8 km) | Scheme:              | PMGSY (Pradhan Mantri Gram Sadak Yojana) |
| Contractor:         | Shree Balaji Infra Projects Pvt Ltd                                    | Department:          | Public Works Department (PWD)            |
| Claim ID:           | CLM-2026-001                                                           | MB Reference:        | MB-PWD-KA/2026/Vol-IV/Pg-112             |
| Claimed Amount:     | ■4,800,000.00                                                          | Recommended Release: | ■0.00                                    |
| Flagged Overcharge: | ■4,800,000.00                                                          | Geofence Status:     | VIOLATION (11780m away)                  |

**FORENSIC VISION & GEOSPATIAL OBSERVATIONS:**

- **Detected Physical Stage:** Milestone Stage: Milestone 4: Final 100% Bituminous Road Completion
- Visual artifacts consistent with reported progress of 100.0%.

**AUDIT NON-CONFORMANCES & FINANCIAL DISCREPANCIES:**

| Category           | Severity | Description                                                                                                                                                       | Flagged Amount |
|--------------------|----------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------|
| GEO_TAMPERING      | CRITICAL | Geofence Violation: Photo coordinates (14.3650, 74.5200) are 11780.4 meters away from sanctioned site (14.2812, 74.4531). Exceeds allowable perimeter of 500.0m.  | ■4,800,000.00  |
| RATE_INFLATION     | HIGH     | Rate Inflation for 'Bituminous Concrete (BC) wearing course 25mm' (R-104): Billed at ■88,000.00/MT vs. Approved SoR rate ■65,000.00/MT (Excess of ■23,000.00/MT). | ■2,530,000.00  |
| QUANTITY_OVERCLAIM | CRITICAL | Quantity Overclaim for 'Bituminous Concrete (BC) wearing course 25mm': Claimed 110.00 MT exceeds sanctioned ceiling 75.00 MT by 35.00 MT.                         | ■2,275,000.00  |
| QUANTITY_OVERCLAIM | CRITICAL | Unsanctioned / Phantom Item 'PHANTOM-999' (Unsanctioned Road Side Beautification & Paver Blocks). Not present in approved tender BOQ.                             | ■225,000.00    |

**EXECUTIVE RECOMMENDATION SUMMARY:**

CRITICAL FRAUD ALERT: Claim rejected due to 3 critical violations. Flagged for immediate Vigilance Directorate & District Collector enquiry. All fund releases halted. Potential savings to exchequer: ■4,800,000.00.

**DIGITAL TAMPER-EVIDENT AUDIT SEAL (DPI / DEPA / DIGILOCKER):**

SHA256: ac58dfa402591d68d66a7584d01731abbc881e5f35efc071448ed2bcbf6cce3d

*This document is algorithmically generated and cryptographically verifiable on the Nirman-Drishti Public Ledger.*